

**COUNTY OF SAN LUIS OBISPO BOARD OF SUPERVISORS  
AGENDA ITEM TRANSMITTAL**

(1) DEPARTMENT Public Works	(2) MEETING DATE 12/8/2015	(3) CONTACT/PHONE Scott Wetmore, Resident Engineer (805) 781-5288	
(4) SUBJECT Submittal of a resolution authorizing execution of notice of completion and acceptance for the construction of the 2014-15 Micro Surfacing Los Osos. District 2.			
(5) RECOMMENDED ACTION It is our recommendation that the Board adopt the attached resolution, which authorizes the execution of a notice of completion and acceptance for the construction of the 2014-15 Micro Surfacing Los Osos, Contract No. 300528.			
(6) FUNDING SOURCE(S) Road Fund, Pavement Management Program	(7) CURRENT YEAR FINANCIAL IMPACT Estimated Project Costs = \$1,250,569.00	(8) ANNUAL FINANCIAL IMPACT \$0.00	(9) BUDGETED? Yes
(10) AGENDA PLACEMENT <input checked="" type="checkbox"/> Consent <input type="checkbox"/> Presentation <input type="checkbox"/> Hearing (Time Est. ___) <input type="checkbox"/> Board Business (Time Est. ___)			
(11) EXECUTED DOCUMENTS <input checked="" type="checkbox"/> Resolutions <input type="checkbox"/> Contracts <input type="checkbox"/> Ordinances <input type="checkbox"/> N/A			
(12) OUTLINE AGREEMENT REQUISITION NUMBER (OAR) N/A		(13) BUDGET ADJUSTMENT REQUIRED? BAR ID Number: N/A <input type="checkbox"/> 4/5 Vote Required <input checked="" type="checkbox"/> N/A	
(14) LOCATION MAP Attached	(15) BUSINESS IMPACT STATEMENT? No	(16) AGENDA ITEM HISTORY <input type="checkbox"/> N/A    Date: 6/16/15, #20	
(17) ADMINISTRATIVE OFFICE REVIEW David E. Grim			
(18) SUPERVISOR DISTRICT(S) District 3			

15DEC08-C-5

## County of San Luis Obispo



TO: Board of Supervisors

FROM: Public Works  
Scott Wetmore, Resident Engineer  
Don Spagnolo, Project Manager

VIA: Dave O'Halloran, Construction Division Manager

DATE: 12/8/2015

SUBJECT: Submittal of a resolution authorizing execution of notice of completion and acceptance for the construction of the 2014-15 Micro Surfacing Los Osos. District 2.

### **RECOMMENDATION**

It is our recommended that the Board adopt the attached resolution, which authorizes the execution of a notice of completion and acceptance for the construction of the 2014-15 Micro Surfacing Los Osos, Contract No. 300528.

### **DISCUSSION**

The contract was awarded to Telfer Highway Technologies on June 16, 2015, in the amount of \$1,053,955 and was constructed within the allowable working days.

This micro surfacing contract was in coordination with the previously approved asphalt overlay project in Los Osos to address the road system now that the wastewater collection has been completed. The work was performed to halt further deterioration of these paved roads and improve safety and operations. The contract provided for micro-surfacing on 30 miles of roads. The contract also included resurfacing of the El Moro bike path and South Bay Boulevard bike lanes to improve rideability and appearance.

A portion of Los Osos Valley Road between South Bay Boulevard and Los Osos Creek was deleted from the project due to an on-going underground utility district project initiated by the County. This segment will be addressed under a future seal coat contract once the undergrounding work is completed.

By taking the recommended action, the Board will cause the legal notice of completion for this construction contract to be recorded, and start the period of time during which liens can be filed by subcontractors against the prime contractor.

## **OTHER AGENCY INVOLVEMENT/IMPACT**

Various utility companies including Los Osos Community Services District and the Golden State Water Company were updated of the project impacts during construction.

## **FINANCIAL CONSIDERATIONS**

This is a multi-year project in the Road Fund budget at \$1,278,203 – WBS 300528. The total project costs are estimated at \$1,250,569. The project was funded from the Road Fund Pavement Management Program.

Estimated cost savings of \$27,634 are a result of construction costs being lower than budgeted and will be redirected to the 2016 Pavement Management Program. No budget adjustment is necessary.

A final report of actual project costs will be filed with the clerk after any and all claims, disputes and adjustments have been resolved. We do not anticipate the final project cost to differ materially from the current estimated total. Five percent (5%) of total contractor payments are held by the County and released only after meeting the legal holding period after the Notice of Completion is filed.

Please see Exhibit “A” for an estimated cost breakdown of the project.

## **RESULTS**

Execution of the Notice of Completion meets legal notice requirements in which liens can be filed by project subcontractors. This leads to a well governed community. In addition the project construction has improved safety in Los Osos.

## **ATTACHMENTS**

1. Vicinity Map
2. Exhibit A – Project Cost Estimates
3. Resolution Authorizing Execution of Notice of Completion and Acceptance for the 2014-15 Micro Surfacing Los Osos, CA
4. Notice of Completion and Acceptance

File: Contract No. 300528

Reference: 15DEC08-C-5

L:\Construction\2015\December\BOS\300528 NOCCOMP.bd ltr.docSW.mj:jb