

## Schedule of Project Working Days

**PROJECT: NWP Nacimiento River Crossing Pipe Repair  
Near Paso Robles, CA  
Contract No.: 300529**

### **Subject: CCO7 Substantial Completion Incentive Provision**

- NTP was issued January 23, 2015
- 1<sup>st</sup> working day was Jan 26, 2015
- 42 Working Days are specified in the Contract for Substantial Completion
- 5 Other Days were granted for the week of Jan 26 – Jan 30 to provide access to Teichert for Sampling & Testing the failed HDD Steel Pipe
- 3 Holidays occurred during the Substantial Completion Period
- 7 Working Days were Granted under CCO1 for Procurement Time to Increase the 8 Connection Flanges from 30” Class to 32” Class Flanges
- 2 Working Days were Granted under CCO2 for Installation of Link Seals an Added Design Component, 1 day of installation time at the West Connection & 1 day of installation time at the East Connection
- 5 Working Days were Granted under CCO3 for Procurement Time to Increase the Laid Length of the Reducers from 24” to 40”
- April 23, 2015 is the Contract Extended Substantial Completion Date as a Result of the Time Components Above
- April 7, 2015 is the Actual Substantial Completion Date, which was the 5th Day of Successful Completion of the Final Startup & Testing
- Substantial Completion was Achieved 11 Working Days in Advance of the Contract Extended Substantial Completion Date
- Incentive Provision provides for \$5,000/working day early up to \$50,000 maximum
- The Contractor Qualifies for 10 out of 11 working days early or \$50,000

