

## Construction Status Update

Construction of the collection system pipelines has been ongoing for more than one year, and the pipeline contracts will be completed this summer. Construction under the pump station contract has begun and is planned for completion in early 2015. The table and map, below, summarize the construction progress through December 2013. Street segments shown in green on the map have completed the pipeline installation.

Collection System Construction Summary			
Contractor	ARB Inc.	W.A. Rasic	Mtn. Cascade
Contract Value	\$26,223,855	\$29,425,000	\$8,676,850
Value to Date	\$20,810,369	\$22,534,134	0
Planned Substantial Completion Date	7/8/2014	7/1/2014	2/18/2015
% complete	83%	80%	0%
<b>Major Work Completed (through Dec. 2013)</b>		<b>Total To Date</b>	
Blocks/Segments completed		220	
Total feet of pipe laid		204,000	
Number of laterals installed		3,300	

### Areas of work for December 2013:

