

MILESTONE SUMMARY						
Milestone	Start	Revised	Finish	Revised	Status	Duration
M1	Feb 24,		Mar 25,		Completed	30
M2	Feb 24,		Apr 24,	Apr 9, 2014	Completed	45
M3	Feb 24,		May 24,	*Jun 11,	Completed	108
M4 (PSA)	May 24,	May 27,	Nov 22,	***Dec 28,	Delayed	581
M5 (SEU)	Nov 22,	**May 27,	Jan 13,		****Delayed	627
M6 (WH)	Feb 24,		Oct 16,	***Apr 5,	Delayed	772
WH move	Oct 17,	Apr 6, 2016	Nov 15,	May 5, 2016	Delayed	30
M7 (MP)	Nov 16,	May 6,	Aug 12,	Jan 30,	Delayed	270
Roebbelen	Feb 24,		Oct 25,	Jan 30,	Delayed	1072
Project (3 yrs)	Feb 24,		Oct 25,	Feb 23,	On	1096

updated 12/21/15

NTP, February 24, 2014

PSA, **P**roperty **S**torage **A**rea; SEU, **S**ecurity **E**lectronics **U**grade; WH, **W**omen's **H**ousing; MP **M**edical/**P**rograms

\* M3 end date revised by CO #1

\*\* M4 end date to 04/07/15 and M5 start date revised to run concurrently with M4 by CO #4

\*\*\* October Schedule Narrative reports M4 slipping 314 days (beyond 03/07/15) and M6 slipping 172 days

\*\*\*\* October Schedule Narrative reports M5 experienced negative float of 214 days