

**COUNTY OF SAN LUIS OBISPO BOARD OF SUPERVISORS
AGENDA ITEM TRANSMITTAL**

(1) DEPARTMENT Public Works	(2) MEETING DATE 2/24/2015	(3) CONTACT/PHONE Michael Boyce, Resident Engineer (805) 781-5264	
(4) SUBJECT Submittal of a resolution authorizing execution of notice of completion and acceptance for the construction and adoption of revised plan sheets for the Main Street Bridge at Santa Rosa Creek Road, Cambria. District 2.			
(5) RECOMMENDED ACTION It is recommended that the Board: <ol style="list-style-type: none"> 1. Adopt the attached resolution, authorizing the execution and acceptance of a notice of completion for the construction of Main Street Bridge at Santa Rosa Creek Road in Cambria, Contract No. 300180, Federal Aid Project No. BRLO-5949(065); and 2. Approve the attached revised contract plans, to supplement the original documents labeled as Sheet 8 rev. 1, Sheet 9 rev. 1, Sheet 12 rev. 1, and Sheet 13 rev. 1. 			
(6) FUNDING SOURCE(S) Highway Bridge Program, Fed Toll Bridge Account, Prop 1B, Road Fund	(7) CURRENT YEAR FINANCIAL IMPACT \$6,070,043	(8) ANNUAL FINANCIAL IMPACT \$0.00	(9) BUDGETED? Yes
(10) AGENDA PLACEMENT <input checked="" type="checkbox"/> Consent <input type="checkbox"/> Presentation <input type="checkbox"/> Hearing (Time Est. ___) <input type="checkbox"/> Board Business (Time Est. ___)			
(11) EXECUTED DOCUMENTS <input checked="" type="checkbox"/> Resolutions <input type="checkbox"/> Contracts <input type="checkbox"/> Ordinances <input type="checkbox"/> N/A			
(12) OUTLINE AGREEMENT REQUISITION NUMBER (OAR) N/A		(13) BUDGET ADJUSTMENT REQUIRED? BAR ID Number: N/A <input type="checkbox"/> 4/5 Vote Required <input checked="" type="checkbox"/> N/A	
(14) LOCATION MAP Attached	(15) BUSINESS IMPACT STATEMENT? No	(16) AGENDA ITEM HISTORY <input type="checkbox"/> N/A Date: 6/18/13, #34	
(17) ADMINISTRATIVE OFFICE REVIEW			
(18) SUPERVISOR DISTRICT(S) District 2			

Reference: 15FEB24-C-10

County of San Luis Obispo



TO: Board of Supervisors

FROM: Public Works
Michael Boyce, Resident Engineer
Cori Marsalek, Project Manager

VIA: Dave Flynn, Deputy Director of Public Works

DATE: 2/24/2015

SUBJECT: Submittal of a resolution authorizing execution of notice of completion and acceptance for the construction and adoption of revised plan sheets for the Main Street Bridge at Santa Rosa Creek Road, Cambria. District 2.

RECOMMENDATION

It is recommended that the Board:

1. Adopt the attached resolution, authorizing the execution and acceptance of a notice of completion for the construction of Main Street Bridge at Santa Rosa Creek Road in Cambria, Contract No. 300180, Federal Aid Project No. BRLO-5949(065); and
2. Approve the attached revised contract plans, to supplement the original documents labeled as Sheet 8 rev. 1, Sheet 9 rev. 1, Sheet 12 rev. 1, and Sheet 13 rev. 1.

DISCUSSION

The construction contract provided for the replacement of Main Street Bridge at Santa Rosa Creek and roadway improvements to Main Street and Santa Rosa Creek Road.

The contract was awarded by the Board to Souza Construction, Inc. on June 18, 2013 in the approximate amount of \$3,562,731.66 plus contingencies in the amount of \$548,673.34 for a total contract of \$4,111,405.00 on August 27, 2013. The Board also approved a change order authorizing up to \$250,000.00 of additional foundation steel pipe installation due to subsurface site conditions. This construction contract is now complete.

The drainage and metal beam guard rail design modifications made during the construction contract are reflected in revised contract plan sheets attached. These plans supplement the original documents approved by the Board, April 16, 2013.

By taking the recommended action, the Board cause the legal notice of completion for this construction contract to be recorded, and start the period of time during which liens can be filed by subcontractors against the prime contractor.

The project recently was awarded “2014 Project of the Year” for Transportation projects under \$5 million by the Central Coast American Public Works Association.

OTHER AGENCY INVOLVEMENT/IMPACT

Caltrans Office of Local Assistance oversaw the funding by agreement with FHWA for authorization to utilize funds under the Federal Highway Bridge Program.

The project involved permits through several regulatory agencies including Army Corps of Engineers, US Fish and Wildlife Service, California Department of Fish and Wildlife, California Water Resources Control Board, Regional Water Quality Control Board, California Coastal Commission, and the County Planning and Building Department.

Cambria Community Service District participated in utility coordination efforts and in providing adjacent property for project environmental mitigation work.

FINANCIAL CONSIDERATIONS

This project is a multi-year project budgeted in the Road Fund – WBS 300180 in the amount of \$6,584,032. Project costs are estimated at \$6,070,043. The project will receive funding from Prop 1B, Federal Highway Administration’s Highway Bridge Program (HBP), Federal Bridge Toll Credits and Road Fund. No budget adjustment is necessary.

A final report of actual project costs will be filed with the clerk after any and all claims, disputes and adjustments have been resolved. We do not anticipate the final project cost to differ materially from the current estimated total. Five percent (5%) of total contractor payments are held by the County and released only after meeting the legal holding period after the Notice of Completion is filed.

Please see Exhibit “A” for an estimated cost breakdown of the project.

RESULTS

Execution of the Notice of Completion meets legal notice requirements in which liens can be led by project subcontractors. This leads to a well governed community. In addition, the project construction has greatly improved safety and livability in east village Cambria.

c: Dave O’Halloran, Construction Engineer

File: Contract No. 300180

Reference: 15FEB24-C-10

L:\CONSTRUC\FEB15\BOS\300180 NOC Main St Bridge.docx MB:jb.mj

ATTACHMENTS

1. Vicinity Map
2. Exhibit “A” – Project Cost Estimates
3. Revised Drawings
4. Resolution Authorizing Execution of Notice of Completion and Acceptance for the Main Street Bridge at Santa Rosa Creek, Cambria
5. Notice of Completion and Acceptance