

**City of Arroyo Grande  
Grand Ave Underground Utility District Project  
Chronology**

<u>Year</u>	<u>Description</u>
1990	Arroyo Grande City Council approved a three phase underground district project along Grande Avenue between Highway 101 and Oak Park Blvd
1996	County granted the City of Arroyo Grande \$75,000 in allocations (via Resolution 96-469) for Grande Ave: Phase 1 Hwy 101 to Halcyon
1999	County granted the City of Arroyo Grande \$100,000 in allocations (via Resolution 99-330 for Grande Ave: Phase 1 Hwy 101 to Halcyon
2000	Phase 1 was completed
2002	County granted the City of Arroyo Grande \$250,000 in allocations (via Resolution 2002-168 for Grande Ave: Phase 2 Oak Park to Elm
2010	City requested a loan of \$400,000 in allocations so that Grande Ave: Phase 3 Elm to Halcyon could move into estimating by PG&E
2012	Phase 2 began construction
2013	City renewed the requested to loan allocations for Grande Ave: Phase 3 Elm to Halcyon, but increased the amount to \$1.6M based on current cost estimate projections
2013	New cost estimates for Phase 2 have come in significantly higher than originally anticipated. The City will need an additional \$1.1M in allocations to cover the current projected construction costs of Phase 2. These allocations will need to be secured by the City before PG&E will begin any work on Phase 3