

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 1

Sheet 1 of 1 Sheets

SUPPLEMENTAL NO.

Project Name: Widening OF Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

Contract No.: 300464

Federal Aid No.: RPLCML-5949(074)

To: Whitaker Construction Group Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the CONSTRUCTION ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work prices based upon Contractors bid, agreed price, force account, or other contract amount. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Resident Engineer & Contractor

Extra Work at Force Account:

1. Provide payment for the Contractor's daily flagging costs as set forth in Section 12-2.02 of the State Standard Specifications.
2. Provide payment for any increase in traffic control signs ordered by the Engineer as set forth in Section 10-1.07 of the Contract Special Provisions.

Labor, equipment, and materials necessary to perform the work and as approved by the Engineer shall be paid in accordance with the provisions of Force Account payment.

Estimate of Extra Work at Force Account: \$30,000.00

Contract Price Adjustment

Decrease \$ _____ or Increase \$ 30,000.00

By reason of this change order the time of completion will be adjusted as follows: No Adjustment

Submitted by: Peter Newel
PETER NEWEL, RESIDENT ENGINEER

Date: 8 July 2016

Approved: Dave O'Halloran
Dave O'Halloran, CONSTRUCTION ENGINEER

Date: 7-8-16

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full consideration therefore, the price adjustment(s), if any, and time adjustment(s), if any shown above.

Accepted, Date: 7-6-16

Contractor: Whitaker Construction - Matt Bousman

By: [Signature]

Title: President

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 1

Sheet 1 of 1 Sheets

Project Name: Widening OF Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

SUPPLEMENTAL NO. 1

Contract No.: 300464

Federal Aid No.: RPLCML-5949(074)

To: Whitaker Construction Group Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the CONSTRUCTION ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work prices based upon Contractors bid, agreed price, force account, or other contract amount. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Resident Engineer & Contractor

Extra Work at Force Account:

Provide additional funds for Traffic Control and Flagging.

Estimate of Extra Work at Force Account: \$50,000.00

Contract Price Adjustment

Decrease \$ _____ or Increase \$ 50,000.00

By reason of this change order the time of completion will be adjusted as follows: No Adjustment

Submitted by: Peter Newel
PETER NEWEL, RESIDENT ENGINEER

Date: 18 Sep 2016

Approved: Dave O'Halloran
Dave O'Halloran, CONSTRUCTION ENGINEER

Date: 21 SEPT 2016

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full consideration therefore, the price adjustment(s), if any, and time adjustment(s), if any shown above.

Accepted, Date: _____ Contractor: _____

By: _____ Title: _____

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 2

Sheet 1 of 1 Sheet

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

SUPPLEMENTAL NO.

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc. Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Contractor

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Transplantation of Manzanita and Tree Removal
Extra Work at Force Account:

1. As directed by the Engineer and monitored by the Biological Consultant, transplant Manzanita bush from STA 282+00, right, to STA 280+00, right.
2. As directed by the Engineer and monitored by the Biological consultant, remove trees that are deemed in the way of the construction of embankments and walls throughout the project.

Labor, equipment, and materials approved by the Engineer as necessary, will be paid for in accordance with the provisions of Section 9-1.03A, "Work Performed by Contractor," of the Standard Specifications.

Net Cost Decrease \$ or Increase \$ 5,000.00

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: Peter Newel Reviewed By: Michael Flynn Date 18 Aug 2016
PETER NEWEL, RESIDENT ENGINEER AUG 23, 2016

Approved: Dave Flynn Date 8/29/16
DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date 8-22-16 Contractor: Whitaker Cons. Group

By: [Signature] Title President

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 3

SUPPLEMENTAL NO.

Sheet 1 of 1 Sheet

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Contractor

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Import Gravel for Fill Foundation and French Drain

1. As directed by the Engineer and monitored by the Biological Consultant, place ¾" gravel _____

2. As directed by the Engineer and monitored by the Biological consultant, construct French Drain using fabric and ¾" gravel _____

Labor, equipment, and materials approved by the Engineer as necessary, will be paid for in accordance with the provisions of Section 9-1.03A, "Work Performed by Contractor," of the Standard Specifications.

Net Cost Decrease \$ or Increase \$ 3000.00

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: _____ Date _____
PETER NEWEL, RESIDENT ENGINEER

Approved: _____ Date _____
DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date _____ Contractor: _____

By: _____ Title _____

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 4

Sheet 1 of 1 Sheet

SUPPLEMENTAL NO.

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Contractor

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Vertical GRE to MSE; Cost Reduction Incentive Proposal

Item Decreases at Contract Unit Prices:

Item	Description	Unit	Bid Quantity	Actual Quantity	Decreased Quantity	Unit Price	Decreased Cost (\$)	% Decrease
32	Geosynthetic Reinforcement	SY	15,373	7,346	-8027	5.00	(40,135.00)	(52)
54	Shotcrete (GRE)	CY	40	0	-40	1,800.00	(72,000.00)	(100)

Subtotal Item Decreases = \$(112,135.00)

Force Account analysis to perform the work for Item 32 = - \$100,084.96

Force Account analysis to perform the work for 107.5 CY of Item 54 = - \$162,838.00

Force Account analysis to perform the work for Hilfiker Wall Installation (MSE) = \$196,746.33

Cost Reduction Proposal = - \$ 66,176.63

Hilfiker Wall Installation (MSE) = \$196,746.33

50/50 split = \$33,088.31

Total Item Decreases from original Bid Amount = - \$112,135.00

Estimate of Increase = \$117,699.64

The Agreed Lump Sum Price shall include full compensation for furnishing all labor, materials, tools, equipment and incidentals, and for doing all work involved, including all markups by reason of this change.

Net Cost Decrease \$ or Increase \$ 117,699.64

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: Peter NFWFL
PETER NFWFL, RESIDENT ENGINEER

Date 26 Aug 2016

Approved: CDM for D.F.
DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

Date 9.15.16

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date 8-26-16 Contractor: Whitaker Construction Group, Inc.

By: [Signature] Title President

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 5

SUPPLEMENTAL NO.

Sheet 1 of 1 Sheet

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Engineer

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Import/Export Soil for Embankment in ESA

As directed by the Engineer and monitored by the Biological Consultant, place imported soil for the Environmentally Sensitive Areas to finish subgrade, STA 290+50 to STA 293+50, left and STA 308+00, right.

Extra Work at Agreed Lump Sum Price:

Furnish Material to replace Unsuitable material and dispose of an equivalent quantity of bituminous soil
353CY @ \$66.86/CY Estimated Increase \$23,601.58

For this work, the contractor shall receive and accept \$ 66.86 per CY for equivalent amounts of Imported/Exported soil. This sum constitutes full compensation for delivery of Import soil and disposal of Export unsuitable material; and shall include furnishing all labor, material, equipment, tools and incidentals including all markups by reason of this change.

Net Cost Decrease \$ or Increase \$ \$23,601.58

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: Peter Newel
PETER NEWEL, RESIDENT ENGINEER

Date 6 Oct 2016

Approved: _____
DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

Date _____

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date 10-7-16 Contractor: Whitaker Construction Group, Inc.

By: _____ Title President

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 6

SUPPLEMENTAL NO.

Sheet 1 of 1 Sheet

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Contractor

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Import/Export Soil for Unsuitable Material

Extra Work at Agreed Unit Price:

Furnish material to replace unsuitable material and dispose of an equivalent quantity of bituminous soil to Cold Canyon Landfill. For this work, the contractor shall receive and accept \$ 66.86 per CY for equivalent amounts of Imported/Exported soil.
4647CY @ \$66.86/CY Estimated Increase \$310,698.42

This sum constitutes full compensation for delivery of Import soil and disposal of export unsuitable material to Cold Canyon Landfill; and shall include furnishing all labor, material, equipment, tools and incidentals including all markups by reason of this change.

Net Cost Decrease \$ or Increase \$ \$310,698.42

By reason of this order the time of completion will be adjusted as follows. Deferred

Submitted by: Peter Newel
PETER NEWEL, RESIDENT ENGINEER

Date 12 Oct 2016

Approved: DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

Date _____

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date 10-12-16 Contractor: Whitaker Construction Group, Inc.

By: [Signature] Title President

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

County of San Luis Obispo
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 7

SUPPLEMENTAL NO.

Sheet 1 of 1 Sheet

Project Name: Widening of Price Canyon Road
between Ormonde Road and HWY 227 near Pismo
Beach, CA

W.O. No. 300464
Federal No. RPLCML-5949(074)

To: Whitaker Construction Group, Inc., Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Note: This change order is not effective until approved by the COUNTY ENGINEER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by: Contractor

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Deletion of Rock Dowel Wall No. 1

Item Decreases at contract Unit Price

1. Per attached Table of deleted items, delete Rock Dowel Wall #1. Any adjustment due in accordance with Section 4-1.03B(2), "Decreases of More Than 25 Percent," of the State Standard Specifications for contract items Nos. 66, 67, 68, 70, 71, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, and 95 is differed.

Estimated Decrease \$738,681.00

2. Estimated value of whatever costs the contractor has incurred.

Estimated Increase \$88,681.00

Estimated Total Decrease \$650,000.00

Net Cost Decrease \$ or Increase \$

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: _____ Date _____
PETER NEWEL, RESIDENT ENGINEER

Approved: _____ Date _____
DAVE FLYNN, DEPUTY DIRECTOR - ENGINEERING SERVICES

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date _____ Contractor: Whitaker Construction Group, Inc.

By: _____ Title _____

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.